

~~SECRET~~

REAL ESTATE AND CONSTRUCTION DIVISION WEEKLY REPORT  
FOR PERIOD ENDING 11 FEBRUARY 1986

1. Progress Report Tasks Assigned by the DCI/DDCI:

No tasks assigned during this reporting period.

2. Items or Events of Major Interest That Have Occurred During the Preceding Week:

a. Directorate for Science and Technology (DS&T) - Real Estate and Construction Division, OL (RECD/OL) held a meeting with General Electric (GE) on 6 February 1986, to discuss topics related to the DS&T's move [ ] as well as the purchase of GE's equipment. [ ]

RECD received an inventory of items for sale and requested a complete breakdown of costs along with the asking price for each item. [ ]

An RECD representative will be on the site part-time beginning the week of 10 February 1986 to become familiar with the building layout and systems and to coordinate site visits. [ ]

b. [ ] First and Ground Floors - Power and telephone drawings are being prepared for use by the Architect/Engineer and also to facilitate design of the secure voice and WANG conduit distribution systems.

Proposed location of dry coolers for use in cooling the shielded enclosure equipment in the basement has been submitted to lessor for approval. Landscaping for visual screening was included in the design. [ ]

c. [ ] Renovation - Based on an inquiry by the Real Estate and Construction Division project engineer [ ] of the Office of Communications, has indicated that the long lead time procurement of communications equipment may cause a schedule slippage. [ ] plans to have a better handle on the schedule by the end of this week and will respond in writing to the Deputy Director for Technical Security. [ ]

~~SECRET~~

**Page Denied**

S E C R E T

SUBJECT: Real Estate and Construction Division Weekly Report  
For Period Ending 11 February 1986

25X1

MP  
k. Reallocation of Key and Ames Parking - The pending move of Foreign Broadcast Information Service (FBIS) from the Key Building will have a significant effect on the distribution of parking permits at Key and Ames Buildings. ~~Real Estate and Construction Division~~. OL has postponed the reallocation of parking at Key and Ames because of the FBIS move. All concerned parties have been advised and concur in the postponement. offices

25X1  
25X1

25X1

25X1

1.  Heating System Upgrade - The RECD project engineer performed the final inspection on the new  boiler system on 3 February 1986. A twelve-item "punch list" resulted from the inspection. All items are considered minor and the necessary corrective actions are expected to be completed by 14 February 1986. All work in the original contract and subsequent change order will then be completed.

pending.

MD

25X1

25X1

The "oil slick" reported in the 17 December 1985 Weekly remains contained in a small area west  main facility. A contract has been arranged and cleanup will commence within the next two weeks.

3. Significant Events Anticipated During the Coming Week:

None.

25X1

S E C R E T